

COMPLETION REPORT

1. Name of Work : POTHOLE FILLING IN WARD NO 12 SHETTYHALLI SUB DIVISIONS
2. Sanctioned Estimate No. & Dt : EE/DD/TS/15/18-19, Dt:- 18-12-2018
3. Head of Account which is Chargeable : P 1771
4. Work Order No. & Dt : EE/DD/wo/ 118-19/
5. Name of Contractor : SRI. G.N.RAMESH
- 6a. Time stipulated for completion of work : 90 Days
- b. Delay in execution of work : —
7. Measurement recorded in : M.B. No. 3471/18-19
8. Check measurement of the Asst. : M.B. No. 3471/18-19 Page No. 347001 to 347026
- Asst. Exe. Eng. / Exe. Eng : Page No. 347001 to 347026
9. Name of the Office / Official : incharge of the work :
10. a) Asst. Engineer SHIVAKUMAR. A. P.
- b) Asst. Exe. Engineer JAYALINGAPPA.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10 05p	1176853 20	176853 20	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

SUB DIVISION

BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. (